SOCO SYSTEM QUALITY CONTROL FORM T - 602



Customer:	
Machine type:	Project no.:
Order no.:	Serial no.:

GENERAL INFORMATION

Responsibles

Project manager (µ	project department):
Coordinator (prod	uction department):
Supply	
Power supply:	
Air supply:	



CHECKPOINTS MECHANICAL INSTALLATION

	1	Date	Initials
Legs	Check if length is correct and check castors (check order)		
Side guide drives	Check if bolts and chains are tightened correctly		
Side drives	Check if belts are adjusted and tightened to prevent them from slipping on drum. Check if screws and bolts are tightened		
Pillar	Check if pillars are parallel. Check if screws are tightened sufficiently on body (must bed retightened prior to dispatch)		
Climbing unit	Must be adjusted for smooth travel on the pillar. Screws must be tightened		
Top assembly	Check if nose console + bolts inside plates are tightened		
Rear flap folder	Check if cylinder brake and speed are adjusted. Check height adjustment		
Soft touch	Check if sensor and plate are adjusted so that plate is only to be moved slightly to give signal		
Side flap folder	Must be adjusted. Screws and bolts must be tightened		
Cover f/rear flap folder	It must be posible to lift without hanging		
Top dispenser	Check type acc. to order. Check that all screws are tightened		
Bottom dispenser	Check type acc. to order. Check that all screws are tightened		
Lowering/raising arr.	Check if installed correctly / function test		
Controller type 2.2	Check if gearing is correct acc. to order		
	Pneumatics		
Valves			
Cylinder	Check if marked correct acc. to pneumatic diagram. Check if compressed air/throttles are adjusted acc. to regulations		
HosesS			
	Electrics		
Transmitter/ cables/motors	Check if they are marked acc. to wire diagrams		
Machine plates	Check if they are mounted on the machine and internally/ externally on control cabinet		
Motor guards	Check if motor guards are adjusted		
Test run	Test with customer's cartons and products		

Initials: _____ Signature: _____ Date: _____



CHECKPOINTS ELECTRICS

	Date	Initials		
Test that cartons stop at -B1 when -B5 (queue photocell) cannot see its reflector				
Compressed air pressure control stops the machine if pressure drops to 5 bar				
Soft start valve adjusted for full opening approx. 2 seconds after "Reset emergency stop button" is released				
Sick emergency stop relay is programmed. This is tested by testing emergency stop button and door switch separately.				
If tape alarm is installed, test that yellow lamp in light column starts flashing a few seconds after photocell -B15 at top dispenser can see its reflector on the NR console and -B18 at bottom dispenser				
Cable ties of photocell -B1. Must not be installed on C-profile				
Settings for options				
Infeed configuration (SOCO SYSTEM standard = 1) set to:				
Infeed control (SOCO SYSTEM standard = 1) set to:				
No tape (SOCO SYSTEM standard= o) set to:				

OTHER CHECKPOINTS

Check if cable glands are tightened	
Check if pictograms are attached	
Check if the machine has been cleaned	
Check diagrams in control cabinet	
Check if control cabinet key is tied to emergency stop button	
Check if manual is supplied with the machine	